

# GROUNDWATER TREATMENT, REVERSE OSMOSIS, UV DISINFECTION AND TREATED-WATER TRANSFER

## Activity-Specific Construction Method Statement

| Document field  | Controlled value                                    |
|-----------------|-----------------------------------------------------|
| Document code   | HF-GH01-MST-WTR-001                                 |
| Revision        | 00 - Draft for coordination                         |
| Project         | One-Feddan NFT Lettuce Greenhouse Project           |
| Location        | Alexandria, Egypt                                   |
| Source and duty | Groundwater well; 5.0 m3/h net treated-water output |
| Prepared by     | Hydrofarms Agri Solutions                           |
| Issue date      | 15 August 2026                                      |
| Related method  | HF-GH01-MST-NFT-001 Nutrient Circulation System     |

**TREATED WATER ONLY:** The reserve group and germination tank receive verified treated water. Raw water, backwash, concentrate and CIP waste have no cross-connection to treated storage.

# Document Control

## Approval and responsibility

| Role                         | Primary responsibility                                                           |
|------------------------------|----------------------------------------------------------------------------------|
| Project manager              | Resources, programme, supplier/subcontractor control and procurement status.     |
| Construction manager         | Work-front release, interfaces, sequencing and service coordination.             |
| Water-treatment engineer     | Water analysis, process projection, equipment sizing and performance guarantee.  |
| Hydraulic engineer           | Routes, sizing, valves, tank interface and pressure tests.                       |
| Electrical/controls engineer | Power, PLC, instruments, alarms and cause-and-effect.                            |
| QA/QC and HSE                | Traceability, tests, chemicals, pressure, wet electrical work and waste control. |
| Client/consultant            | Hold/witness inspection and technical acceptance.                                |

## 1. Purpose

This method controls procurement, installation, flushing, testing, commissioning and handover of the groundwater treatment and reverse-osmosis package from the well interface through pretreatment, RO and UV to treated-water storage.

## 2. Scope and Package Boundary

- 3 in raw-water line and final 2 in WTP interface with booster pump.
- Complete pretreatment, conditioning, RO, UV, instrumentation and PLC package.
- 2 in product route, reserve fill header, four 1.5 in branches and one 1 in germination branch.
- Dedicated concentrate/backwash interfaces, CIP, sampling, training and commissioning records.

The well pump terminates at the raw-water isolation point. Civil pad/canopy/drainage and external electrical feeder remain in their own packages. The WTP supplier owns all internal skid piping, instruments and controls.

## 3. Governing Information and Design Basis

| Item                      | Adopted basis                              | Design note                                                                              |
|---------------------------|--------------------------------------------|------------------------------------------------------------------------------------------|
| Water source              | Groundwater well                           | No raw water may bypass treatment into the NFT reserve group.                            |
| Net permeate duty         | 5.0 m <sup>3</sup> /h                      | Equivalent to 40 m <sup>3</sup> in one 8-hour production shift.                          |
| Design RO recovery        | 70% baseline                               | Approx. 7.15 m <sup>3</sup> /h feed and 2.15 m <sup>3</sup> /h concentrate at full duty. |
| Reserve storage           | 4 x 10 m <sup>3</sup> = 40 m <sup>3</sup>  | Opaque food-grade PE tanks in one row; unchilled treated water.                          |
| Germination branch        | 1 x 1 m <sup>3</sup> tank                  | Independent 1 in treated-water branch to the service greenhouse.                         |
| WTP coordination envelope | 7.0 x 4.0 m clear, 3.0 m minimum headroom  | Includes skid, filters, chemicals, service aisles and lifting access.                    |
| Operating location        | South side, outside the service greenhouse | Aligned with the southern utility zone and protected by a ventilated canopy.             |

Capacity check: 5.0 m<sup>3</sup>/h x 8 h = 40 m<sup>3</sup>. At 70% recovery, feed flow is 7.15 m<sup>3</sup>/h and concentrate flow is approximately 2.15 m<sup>3</sup>/h.

## 4. Treatment Process and Performance Requirements

### 4.1 Process train

| Step | Process                              | Execution requirement                                                                                     |
|------|--------------------------------------|-----------------------------------------------------------------------------------------------------------|
| 01   | Raw-water isolation and sample point | 3 in HDPE PN10 line; pressure, flow and laboratory sampling interface.                                    |
| 02   | Raw feed / booster pump              | Supplier-selected for minimum RO feed pressure at 7.2 m <sup>3</sup> /h after pipe losses.                |
| 03   | Coarse pre-filtration                | Hydrocyclone/disc or basket pre-filter to protect automatic valves and media.                             |
| 04   | Multimedia filtration                | Turbidity and suspended-solids reduction with automatic backwash.                                         |
| 05   | Iron/manganese treatment             | Baseline vessel and bypass included; oxidation/media selected from verified well analysis.                |
| 06   | Chemical conditioning                | Chlorination/oxidation where required, antiscalant and membrane-compatible dechlorination/pH control.     |
| 07   | 5 micron cartridge filtration        | Final particulate barrier upstream of the high-pressure pump.                                             |
| 08   | High-pressure RO skid                | Membrane vessels, pump, valves, flow control, permeate and concentrate manifolds.                         |
| 09   | UV disinfection                      | SS316L chamber, 5 m <sup>3</sup> /h, minimum validated UV dose 40 mJ/cm <sup>2</sup> at end of lamp life. |
| 10   | Treated-water distribution           | 2 in product header to reserve tanks plus independent 1 in germination branch.                            |

### 4.2 Treated-water acceptance limits

| Parameter             | Project limit                   | Verification                                                                               |
|-----------------------|---------------------------------|--------------------------------------------------------------------------------------------|
| Feed turbidity to RO  | <= 1.0 NTU                      | After pretreatment; stable under normal well operation.                                    |
| SDI15 to RO           | <= 3                            | ASTM D4189 test or approved equivalent.                                                    |
| Permeate conductivity | <= 0.20 mS/cm at 25 degC        | Or supplier-guaranteed value from the accepted membrane projection, whichever is stricter. |
| Permeate TDS          | <= 150 mg/L                     | Target make-up water suitable for hydroponic nutrient formulation.                         |
| Total hardness        | <= 50 mg/L as CaCO <sub>3</sub> | Supports stable fertilizer mixing and limits precipitation.                                |
| Alkalinity            | <= 60 mg/L as CaCO <sub>3</sub> | Reduces acid demand and pH drift.                                                          |
| Iron / manganese      | Fe <= 0.10; Mn <= 0.05 mg/L     | Protects emitters, roots, tanks and UV transmission.                                       |
| Salt rejection        | >= 95%                          | Calculated from simultaneous feed and permeate conductivity readings.                      |
| UV dose               | >= 40 mJ/cm <sup>2</sup>        | At design flow and end-of-lamp-life condition.                                             |

**Hold point:** accredited well-water analysis and supplier membrane projection are accepted before final media, membrane array, chemical dose and guaranteed recovery release.

## 5. Equipment and Construction Requirements

| Code    | Equipment                       | Qty    | Minimum technical requirement                                                           |
|---------|---------------------------------|--------|-----------------------------------------------------------------------------------------|
| WTP-001 | Complete RO treatment station   | 1 set  | 5 m <sup>3</sup> /h net permeate; tropicalized skid and PLC panel.                      |
| WTP-002 | Raw feed/booster pump           | 1 duty | 7.2 m <sup>3</sup> /h minimum at supplier-calculated TDH; dry-run protected.            |
| WTP-003 | Coarse pre-filter               | 1 set  | Cleanable disc/basket or hydrocyclone arrangement.                                      |
| WTP-004 | Multimedia filter               | 1 set  | Automatic service/backwash valves and differential-pressure indication.                 |
| WTP-005 | Iron/manganese filter           | 1 set  | Installed baseline vessel with bypass; final media by water analysis.                   |
| WTP-006 | Antiscalant dosing set          | 1 set  | 100 L minimum PE tank, duty dosing pump, mixer and low-level switch.                    |
| WTP-007 | 5 micron cartridge filter       | 1 set  | Multi-cartridge housing sized for 7.2 m <sup>3</sup> /h with pressure taps.             |
| WTP-008 | RO high-pressure pump/membranes | 1 skid | Minimum 95% salt rejection at adopted feed-water design conditions.                     |
| WTP-009 | Instrumentation and PLC         | 1 set  | Pressure, flow, conductivity, alarms, flush and tank-level interlocks.                  |
| WTP-014 | Inline UV sterilizer            | 1 set  | SS316L, 5 m <sup>3</sup> /h, lamp-hour counter and UV-intensity alarm.                  |
| WTP-015 | Manual RO cleaning/CIP set      | 1 set  | PE cleaning tank, circulation pump, heater provision, hoses and 5 micron return filter. |
| WTP-016 | Chemical safety set             | 1 set  | Bunds, eyewash, SDS station, dosing calibration column and spill kit.                   |

- Downstream metallic water-contact parts are SS316L; carbon steel is prohibited in permeate contact.
- Skids are hot-dip galvanized or epoxy-coated; chemical tanks are opaque PE with bunds and lockable lids.
- Maintain 900 mm service clearance and full membrane-withdrawal/lifting access.
- Use a level concrete plinth, chemical-resistant finish, 1% floor fall and air-gapped drainage.

## 6. External Piping, Valves and Interfaces

| Code    | Route                                     | Pipe                      | CL              | Buy          | Requirement                                                               |
|---------|-------------------------------------------|---------------------------|-----------------|--------------|---------------------------------------------------------------------------|
| WTR-01  | Well to WTP raw-water line                | 3 in HDPE PN10            | 20 m            | 21 m         | Buried pressure line; final 3 x 2 in reducer at WTP inlet.                |
| WTR-02A | WTP to reserve-room external product line | 2 in uPVC PN16            | 25 m            | 27 m         | Isolation, check valve, flow meter, EC/TDS and sample point.              |
| WTR-02B | Reserve-room 2 in fill header             | 2 in uPVC PN16            | 20 m            | 23 m         | Combined product route becomes 45 m centreline / 50 m procurement.        |
| WTR-03  | Four reserve-tank top-fill branches       | 1.5 in uPVC PN16          | 12 m            | 14 m         | One union, full-bore valve and flexible tank connector per branch.        |
| WTR-04  | Germination treated-water branch          | 1 in uPVC/PPR             | 45 m            | 48 m         | Top-fill to 1 m <sup>3</sup> tank; independent isolation and check valve. |
| WTR-05  | RO concentrate line                       | 2 in HDPE/uPVC PN10       | 45 m            | 50 m         | Continuous concentrate to lined evaporation/disposal route.               |
| WTR-06  | Filter backwash connection                | 3 in uPVC drainage        | To WTP pad edge | Supplier set | Air-gapped discharge; external route belongs to site drainage.            |
| WTR-07  | CIP drain/neutralization hose             | 1.5 in chemical hose/uPVC | Local           | Supplier set | Controlled batch discharge after pH verification.                         |

## 6.1 Standard valve and instrument sets

- Raw inlet: isolation, check valve, removable strainer, pressure gauge, flow meter and sample cock.
- Product outlet: isolation, check valve, totalizing flow, conductivity/temperature, UV, diversion valve and sample cock.
- Chemical pump: foot valve, calibration column, injection quill, back-pressure/anti-siphon, relief return and unions.
- Buried pipes: surveyed alignment, bedding, restrained changes, detectable tape and pressure testing before backfill.

## 7. Installation Sequence

- Release the pad, canopy, drainage, earth, sleeves and 7.0 x 4.0 m service envelope.
- Receive, verify and preserve skid, membranes, vessels, media, UV, instruments and chemicals.
- Install equipment without pipe strain and maintain service/membrane-removal clearances.
- Install and test raw, product and concentrate routes; cap and disinfect product piping.
- Load media, cartridges and membranes only after clean-water flushing and supplier inspection.
- Complete wiring, earthing, tank interlocks and diversion logic; calibrate all instruments.
- Commission pretreatment, RO, UV, product header and reserve filling in controlled stages.

## 8. Control Philosophy and Chemical Management

| Condition                            | Automatic action                                                                       |
|--------------------------------------|----------------------------------------------------------------------------------------|
| Low raw-water pressure               | Stop booster/high-pressure pump; alarm; no automatic restart until pressure is stable. |
| High cartridge differential pressure | Alarm and controlled shutdown if the supplier limit is exceeded.                       |
| High permeate conductivity           | Divert to drain/recirculation; close reserve fill; alarm and operator acknowledgement. |
| Reserve tanks high-high              | Close all product fill valves and stop WTP after automatic low-pressure flush.         |
| Reserve group low level              | Enable WTP automatic start, subject to raw-water availability and chemical levels.     |
| Antiscalant low level / dosing fault | Prevent high-pressure pump start and issue visible/audible alarm.                      |
| UV lamp or intensity fault           | Close product outlet or divert water; no untreated product to storage.                 |
| Membrane high pressure               | Immediate high-pressure pump trip and latched alarm.                                   |
| Emergency stop                       | De-energize pumps and chemical dosing; retain PLC alarm indication.                    |

- Bund capacity is 110% of the largest chemical container; incompatible chemicals use separate bunds.
- Only supplier-approved antiscalant and cleaning chemicals are used; every dosing pump is calibrated.
- CIP starts only at accepted normalized performance triggers; waste is neutralized before controlled discharge.

## 9. Testing, Commissioning and Acceptance

| Test                  | Method                                                                            | Acceptance                                                                |
|-----------------------|-----------------------------------------------------------------------------------|---------------------------------------------------------------------------|
| Material verification | Check pipe ratings, vessel data, membrane serials and water-contact certificates. | Accepted material release and traceability register.                      |
| Pressure piping       | Hydrotest separately at 1.5 times operating pressure or lower component limit.    | No leakage or unexplained pressure loss.                                  |
| Media filter          | Service and backwash test with differential-pressure readings.                    | Uniform flow, no media carryover and correct valve sequence.              |
| RO performance        | Eight-hour continuous run at design conditions.                                   | 5.0 m3/h net permeate, recovery and rejection within accepted projection. |
| Water quality         | Accredited raw and permeate laboratory sampling plus online comparison.           | All project water-quality limits achieved.                                |
| UV                    | Verify design flow, lamp hours, intensity alarm and shutdown/divert logic.        | Minimum validated dose and correct interlock.                             |
| Tank interface        | Simulate low, high and high-high levels for four reserve tanks.                   | Correct automatic start/stop and no overflow.                             |
| Reject/backwash       | Operate concentrate and one filter backwash cycle.                                | Free discharge without surcharge, leakage or connection to treated water. |
| Integrated operation  | Run WTP, reserve filling and germination branch under normal sequence.            | Stable product quality, no cross-connection and complete records.         |

### 9.1 Inspection and Test Plan

| No. | Inspection stage                                           | Method                 | Type | Record                     |
|-----|------------------------------------------------------------|------------------------|------|----------------------------|
| 01  | Approved well-water analysis and supplier projection       | Document review        | H    | Design release             |
| 02  | WTP pad, drainage, sleeves and service clearances          | Survey/visual          | H    | Civil interface release    |
| 03  | Skid, vessels, membranes, UV, chemicals and pipe materials | Identity/certificates  | W    | Material release           |
| 04  | Raw/product/reject piping before concealment               | Hydrotest/survey       | H    | Pressure test and as-built |
| 05  | Pretreatment media and automatic valve sequence            | Functional test        | W    | Pretreatment report        |
| 06  | RO pressure/leak/flush and membrane loading                | Instrumented test      | H    | RO test pack               |
| 07  | Water-quality and 8-hour performance test                  | Laboratory/performance | H    | Commissioning report       |
| 08  | Controls, alarms, diversion and tank interlocks            | Cause-and-effect       | H    | Control acceptance         |
| 09  | Training, spares, O&M and as-builts                        | Record review          | R    | Turnover dossier           |

Intervention codes: H = Hold, W = Witness, S = Surveillance, R = Record review.

### 9.2 Hold points

- HP-WTR-01: Well analysis, process selection and projection accepted before procurement.
- HP-WTR-02: Pad, drainage, clearances and routes accepted before installation.
- HP-WTR-03: Pressure tests and route survey accepted before concealment.
- HP-WTR-04: Media, cartridges and membranes accepted before wet commissioning.
- HP-WTR-05: Diversion, UV and tank interlocks accepted before storage filling.
- HP-WTR-06: Eight-hour performance, laboratory results and records accepted before handover.

## 10. HSE, Environmental Controls and Handover

| Hazard         | Mandatory control                                           | Risk   |
|----------------|-------------------------------------------------------------|--------|
| Chemicals      | SDS, labeled bunds, eyewash, PPE and controlled transfer    | Medium |
| High pressure  | Rated components, guards and controlled depressurization    | Medium |
| Wet electrical | IP-rated equipment, earthing and LOTO                       | Medium |
| Media loading  | Mechanical lifting, stable access and dust PPE              | Medium |
| UV             | Sealed interlocked chamber and isolation before service     | Low    |
| Wastewater     | Approved lined route; no discharge to soil or treated tanks | Low    |

Handover includes the accepted process flow, membrane projection, equipment curves, material/serial records, calibration and pressure tests, laboratory reports, normalized performance baseline, control cause-and-effect, as-builts, O&M manuals, warranties, training and critical spares.